

RIVER

FIUME

RZEKA

FLUSS

河

नदी

River Design Team




Belle

Structural Enginner
Stanford University



Vivian

Structural Engineer
Stanford University



Austin

Construction Manager
University of Wisconsin



Construction Manager
Stanford University

USA

Life Cycle Financial Manager
Bauhaus University

Germany

Architect
Warsaw University of Technology

Poland

Mechanical Engineer
Danish Technical University

Denmark



Eithan



Michael



Sylwia



Vikash

River Owner Team



Renate Frchter
USA



Luke Lombardi
USA



Ewa Kunkel
Denmark




Hussain Parsianfar
Denmark



Andrej Kurent
Slovenia




Location Germany, Weimar




Collaboration




Collaboration Increase



Collaboration Tools



■ DPR Challenge Transparency



transparency

noun | trans·par·en·cy |
\\ tran(t)s-'per-ən(t)-sē \\

The ability to **effectively communicate** the working process and **foster trust** at three different levels: **Self**, **Team**, and **Owners**


DPR Challenge Team Diary

Member Name	3/3/2018
	UPDATE PULL PLAN
#4	Meeting with Sylwia and Belle for Ripple height and shaft location. Revising the load calculations and energy consumption estimates for Ripple.
#5	Scheduled a mentor meeting with Norayr at Bauhaus; Researched and calculated the impact of the green auditorium walls on our LCC;





- +1 (On time)
- +0 (< 24 hours Late)
- 1 (> 24 hours Late)

Member Name	4/14/2018	4/15/2018	4/16/2018
	UPDATE PULL PLAN	UPDATE PULL PLAN	UPDATE PULL PLAN
#4	Fire regulations for emergency staircase and fire extinguisher placement	Ventilation calculations for auditorium and collaboration spaces	Duct sizing based on ventilation calculation results
	Mentor Meetings: 1	Mentor Meetings: 0	Mentor Meetings: 1
	Subgroup Meetings: 0	Subgroup Meetings: 0	Subgroup Meetings: 1
Pull Plan Activity		Duct Systems 50%	Duct Systems 75%
#5	Preparing Owners presentation for sunday as well as set up the agenda	Sunday Team Meeting with owners, calculating some preliminary numbers for the new concept. Meeting with Austin and Sylwia.	Implementing the landscaping to our cashflow (no numbers yet due to no initial construction costs for landscaping)
	Mentor Meetings: 0	Mentor Meetings: 1	Mentor Meetings: 0
	Subgroup Meetings: 1	Subgroup Meetings: 0	Subgroup Meetings: 1
Pull Plan Activity	Weekly Meeting Presentation 75%	Weekly Meeting Presentation 100%	Landscape Cashflow 25%



DPR Challenge Team Tracking




SCORING

Filled on time **+1**

Filled < 24 hours **0**

Filled > 24 hours **-1**

Target Team Score 



DPR Challenge Owners


- Decreases construction costs relative to leaving the trees in place
- Cons:
 - Trees will not survive for many years after being replaced on site
 - Little room for creating new space to store trees during construction
- Replace trees with new ones or trees based on landscape around the building
 - Trees can either be relocated or torn down and used as a part of the building, firewood, etc.
 - Pros:
 - Increase possibility on construction site
 - Decrease construction costs relative to leaving the trees in place
 - Cons:
 - Trees will be torn down or not survive long once out of the ground
 - Cost of tree demo/relocation
- Feasibility of using CLT with flooding and climate?
- Idea of having exposed structural elements and concrete

TOO MUCH TEXT

Landscaping

river
team




TEAM			
Option	Pros	Cons	Suggestion
Future landscaping development	• Stabilizing the grounds • Integration with park visitors • Classes outside • Extending space for users in the summer • More directly engaging with the site and river	• Upfront cost • Maintenance cost to keep the site around the building in order • Getting permission from the city-boundary of our development • Need to be careful with alternating natural environment of park with runoff or non-native plant species	• Getting funding from the city • Propose the design for future opportunities- show how our building can be connected to the site (as a guideline)




Simplification of Knowledge



DPR Challenge Integration



DPR Challenge Values













Site Context




Weather Analysis

Temperature




Summer peak: 23 C
Winter peak: -4 C

Rainfall




Annual rainfall: 560 mm
Max rainfall: 68 mm

Humidity





Average humidity: 78%
Peak humidity: 86%

Snowfall



Average snowfall: 16 cm
Max days: 21 in January

Wind Analysis



PPP Context



Design



Finance



Construction




Operation &
Maintenance




Combining Alternatives

Modern factory -
Bauhaus idea
“School of building”





Winter Presentation Alternatives






	RIPPLE Steel	RIPPLE Timber	LINK Steel	LINK Masonry
SCORING	26,89	 26,95 	26,16	25,83


Sustainability Integration






Benefits from nature






Knowledge about
sustainable design
rippling out of the building




Bauhaus-
Universität
Weimar





Building as one piece of
**bigger development in
Weimar**






Worldwide impact




Sustainability Legend






RIPPLE


Sustainability Legend




1




Minimal immediate impact
and
positive long term effect



2




Building **adapting** to **changing** surroundings



3




Giving back the green
taken away from the park




4




Knowledge rippling out of the building





Kickoff







Winter Presentation




Spring Presentation



Flood Risk



Today:
data from the past



Forecast




2080

Flood Damage Mitigation




- Raising electrical system components
- Concrete structure in the first meter of our building



Grid Radical Proposals


Room Legend

- Auditorium
- Large Classroom
- Restroom
- Small Classroom
- Storage




Room Legend

- Auditorium
- Large Classroom
- Restroom
- Small Classroom
- Storage




Room Legend

- Auditorium
- Large Classroom
- Restroom
- Small Classroom
- Storage




Room Legend

- Auditorium
- Large Classroom
- Restroom
- Small Classroom
- Storage




Grid Finalized Dimensions




All units in meters.


Design Process




Design Process



Design Process




Design Process




Biophilia Green Wall





Panel system




Section




Sun Analysis



Site Plan



Site Conditions






Soil Profile and Water Table

Soil Type	Top Depth (m)	Bottom Depth (m)	Bearing Capacity (kN/m ²)
<i>Mould Topsoil</i>	0	0.508	-
<i>Younger Rimstone</i>	0.508	1.143	-
<i>Keuper</i>	1.143	1.524	-
<i>Medium Shell Limestone</i>	1.524	2.1336	239.4
<i>Medium Shell Limestone</i>	2.1336	-	383.04

Water Table
1.2192 m
below grade

Foundations Micropiles







Loads

Use	Uniform Load (kN/m ²)
Student & Faculty Offices	3.0
Small Classrooms	3.0
Large Classrooms	4.0
Corridors	5.0
Stairs	5.0
Auditorium	5.0
Assembly Spaces (Atrium and Roof)	5.0

Use	Uniform Load (kN/m ²)
Roof	0.75
Green Roof	2.0 (saturated)
PV Roof Panels	0.2
Snow Load	0.85
Wind Load	0.5 (sustained) 0.1 (gust)
Earthquake Load	NA

3D Section Cuts




SE

HVAC System

Radiant heating and cooling



Desiccant based ventilation system



Indoor temperature : 24°C

Indoor temperature : 22°C

Indoor relative humidity : $55 \pm 10\%$


Noise level : 45 db

Energy Saving Methodology


R-50 insulation




Heat mirror glass



Equipment selection





Adaptable Facade




Cantilever




MEP Shaft Detail




3D-Floor Sandwich



Ground Floor 3D Coordination





Ground Floor Architecture



Page 10 of 10





Ground Floor MEP




● 8 Loop manifold

● 12 Loop manifold

Electrical
room




First Floor 3D Coordination



First Floor Architecture

bla



- Lab
- Small classroom
- Seminar Room
- Makerspace
- Lounge
- Student niches
- Storage
- Restroom

114



Concrete Retaining Walls



Glulam 305x305



Compression Ring



Tension Ring



Glulam 171x305





Glulam 222x381




Glulam 222x533




First Floor MEP





- 8 Loop manifold
- 19 Loop manifold



Second Floor 3D Coordination





Second Floor Architecture



- Faculty office
- Collaborative space
- Conference Room
- Faculty Lounge
- Industry Office
- Student Office
- Kitchenette
- Storage
- Restroom

Second Floor Structural



CLT 191V Wall Panels

Concrete Retaining Walls

Glulam 305x305

Compression Ring

Tension Ring



Glulam 171x305

Glulam 222x381


Glulam 222x533

SE


Second Floor MEP





- 8 Loop manifold
- 19 Loop manifold



Roof 3D Coordination





Roof Architecture



-  Green roof
-  PV
-  Mechanical Room

Roof Structural



CLT 191V Wall Panels

Concrete Retaining Walls

Glulam 305x305

Compression Ring


Tension Ring

Glulam 171x305

Glulam 222x381

Glulam 222x533

Roof MEP - Mechanical Room



Electric Boiler.....


Accumulator tank

Chiller

CH.W pump

H.W pump

Ventilation unit





Floor Load Combo:

1.35 DL + 1.05 LL + 0.75 W


Roof Load Combo:

1.35 DL + 1.05 LR + 0.75 S

Allowable Deflection:

$15.5 \text{ mm} < L/500 = 17 \text{ mm}$

Max/Min
Max Deflection
Stress Range:
= 15.5 mm
-3 to 6 MPa



Source: Eurocode 5 (IS EN 1995-1-1)


Floor Load Combo:

1.0 DL + 1.0 LL + 0.6 W

Allowable Deflection:


15.5 mm < $L/500 = 17$ mm

Max / Min
Max Deflectic
Stress Range:
= 11.2 mm
-2 to 4 MPa




Source: Eurocode 5 (IS EN 1995-1-1)


Max Shear = 19.55 kN



Max Moment = 30.25 kN-m




Structural Analysis Refining Design




Connections Typical Details

Ricon® S Timber Connection by Knapp (shear up to 100 kN)




Glulam to CLT
Wall




Glulam to Glulam

Connections Enabling Details


Auditorium Ring




Angled Foundation



Angled Columns




Concrete to Timber



Connections Design Process


Brainstorming



Mentors


A-SE-CM

Sketching




SE team

Sequencing




CMs

Modeling




Revit
(Glenn)

Connections 6-Member Detail




Energy Analysis




Energy Simulation - Parameters


Light schedule



Occupancy schedule



Chiller/ boiler schedule




Chilled water temperature - 14,0°C - 19,0°C

Boiler temperature - 35,0°C - 55,0°C

Chiller operation - 10 April to 30 Oct



Boiler operation - 31 October to 09 April

Operative temperature



Undercooled hours - 36,9 Hours

Under Heated hours - 19,7 Hours





Condensation

Lowest surface temperature
°C - 17.8

**3-way motorized
mixing valve**



**Always active
ventilation system**



Equipment Selection

3 number, 116 kW scroll chiller



1 number, 713 kW Electric hot water generator




4 number, Circulation pump



1 number, Dry cooler




Indoor Climate - CO₂ Concentration



Indoor climate - Daylight analysis




First floor



Indoor climate - Daylight analysis




Second floor



Site Access Material Suppliers

- CLT Supplier
- Steel Supplier
- Equipment Rent
- Partition Supplier
- Concrete Supplier
- Curtain Wall/ Skylight Supplier
- HVAC Supplier




Site Access Material Delivery



Offsite Warehouse


Site

Site Access




-  Main Pedestrian Flow
-  Parking
-  Temporary Road


Site Plan Area Reduction



AREA
↓ **14%**




Site Logistics Phase 1




- Entrance/Exit
- Site Fence
- Runoff Avoidance Fence
- Truck Wash
- Material Storage
- Temp Road

Site Logistics Phase 2



- Entrance/Exit
- Site Fence
- Runoff Avoidance Fence
- Truck Wash
- Material Storage
- Temp Road

Equipment Selection Crane



Grove GMK5135

Mobile Crane

Crit. Loads:


- 1) 2.7 tons at 43.5m
- 2) 3.4 tons at 41m



Equipment Selection General



Putzmeister 38Z Truck-Mounted
Concrete Pump



Hydraulic Drilling Rigs







311F L RR Excavator




RS8-42 Mark74
Telescopic Handler

Prefabrication Interior Panels

- 150 cm width x 136 panels
- 190 cm width x 23 panels
- 190 cm width (+door) x 23 panels
- 150 cm width (glass) x 14 panels




Prefabrication Interior Panels




Prefabrication Exterior Panels




- 145 cm width x **88 panels**
- 175 cm width x **42 panels**
- 130 cm width x **48 panels**
- 145 cm width x **56 panels** (adaptive facade)



Prefabrication Exterior Panels



Prefabrication Floor 1 CLT Slab




Collaboration Result:

7 Different CLT Panel Types


Prefabrication Floor 1 CLT Slab




- Type 1 x **60**
- Type 2 x **58**
- Type 3 x **13**
- Type 4 x **27**
- Type 5 x **20**
- Type 6 x **27**
- Type 7 x **18**




Prefabrication Floor 2 CLT Slab



Prefabrication Roof CLT Slab




Schedule Original Duration




Schedule Negative Impact Reduction

Prefab Rebar
Reinforcement




- 0.5 Weeks

Prefabricate Panels
Interior & Exterior




- 4.5 Weeks

Prefabricate
CLT Slab




- 2 Weeks




Total Schedule Reduction: 7 Weeks


Schedule Expedited




Schedule 4D Construction



Construction Cost Estimation




- Substructure
- Shell
- Interiors
- Services
- Equipment and Furnishings
- Specialty Construction
- Building Sitework
- General Conditions




€7 Million

TVD Evolution



Schedule Expedited



MEP – Vikash



MEP Consumption

ARCHITECT – Sylwia



Floorplans

LIFE – CYCLE –
COST – ANALYSIS

LCFM – Michael

Construction Costs





CM – Eithan & Austin

Risk Probabilities




SE – Belle & Vivian

Risk Management




**774K €
Life-Cycle Risk
Surcharges**



Life-Cycle-Cost Development




Life-Cycle-Cost Distribution



STV Evolution




TVD - STV - LCC Development




Rent Reduction Strategies


Economic Ecologic



Purification Robots vs. Staff



Rent Reduction Strategies






14.400 €
*Annual Rent
Reduction*

M&O
Costs
+ 15.000 €
p. a.



Rent Reduction Strategies



Additional Income Café



137.300 € Inflow p.a.
- **97.400 €** Outflow p.a.



39.900 €
- **5.900 €** 15% Corporate Tax
- **2.400 €** Commercial Tax

31.600 € Profit p.a.

Adaptive Facade






Adaptive Facade




Adaptive Facade Prefabrication





	Option 1 18x18 cm	Option 2 22x22 cm	Option 3 28x28 cm
User Experience			
Initial Cost (€)	76,500	123,250	199,750
Energy Production (kWh)	9,652	15,075	22,493
CO2 Savings (kg)	5,177	8,086	12,066

Rent Reduction Strategies




Roof/Facade Photovoltaic



Power consumed
Power produced

- 108,377
- 112,358

Roof/Facade Photovoltaic vs. Grid Energy




Collaborative Space


Survey - 150 responses




CONNECTION TO THE OUTSIDE



FORMAL VS. LESS FORMAL



ASSIGNED SPACE VS. FREE TO CHOOSE



OPEN SPACE RATING



SEMI- ENCLOSED SPACE RATING




Collaborative Space



Collaborative Space





PPP Contract Leverage



Construction- initial cost

PUBLIC 100%



Maintenance and
operation cost

PUBLIC 70 %


PRIVATE 30%
(4.700 € p. a.)

Win / Win

Site plan





Landscape





Makerspace Tradition






Floor 2

Floor 1

Groundfloor

Sustainability Industry Membership



Riverbank-Universität Weimar

Access to consumers

Data sets

Scholarships

Case Studies

Research Funding

Prestige

Guest Speakers

Pilot Programs and prototyping

Summer programs

Visiting scholars

Startup possibilities

SIEMENS

Creativity

Hires/Interns

Research

Innovation


Directly engaged in research

Access to space for events




BOSCH





Rent Reduction Strategies



Owners Final Rent



870.700 €
p.a.


- 12,5

%




774.000
€
p.a.

Investors Cash-Flow



Debt Service Cover Ratio / DSCR



LEED/BREEAM



TEAM RIVER
77 points





BREEAM[®]



EXCELLENT

TEAM RIVER
79%

Categories	% of Credits Achieved	Category Rating
Management	90.9%	Great
Health and Wellbeing	95.2%	Great
Energy	83.9%	Great
Transport	53.8%	Acceptable
Water	66.7%	Good
Materials	71.4%	Good
Waste	100.0%	Great
Land Use and Ecology	50.0%	Acceptable
Pollution	50.0%	Acceptable
Innovation	75.0%	Good
Ripple BREEAM Score:		79.31%



Sustainability Integration Summary

Level 1

Park & Nature



- **Adaptive Facade**
- Construction Site & Schedule Reduction

Level 2

Riverbank University



- **Collaboration Space**
- Student Designed Cafe

Level 3

Weimar City



- **Makerspace**
- Micropile Foundations

Level 4

World



- **PPP Contract Leverage**
- Saving Global Resources with Cleaning Robots

Thank You...Dziekuje...Grazie...Vielen Dank... 谢谢...धन्यवाद...

Teaching Staff

Renate Fruchter
Flavia Grey
Glenn Katz

Owners

Ewa Kunkel
Andrej Kurent
Luke Lombardi
Hussain Parsianfar

Mentors

David Bendet
Willem Kymmel
Anja Jutraz
Humberto Cavallin
Adhamina Rodriguez
Henry Tooryani
Charles Quagliana
Norayr Badasyan
John Nelson
Tyler Zastrow

Mentors

DPR Team
Greg Luth
Eric Borchers
Eduardo Miranda
Jason Hsai
Nick Areson
Justin Schwaiger
Erik Kneer
Afaan Naqvi
Briana White

**Special thanks to the PBL community & all the 25th
Anniversary AEC teams**

Team Catchphrases

**Guys I need
the risk
probabilities
!!!**

**Chill + Doors
= Success**

**Do NOT touch
the gridlines!**

**According to
Greg Luth...**

**Everything
can be solved
with Excel...**

**I am just a
simple man who
runs ducts.**

**greenwalls
Greenwalls
GREENWALLS**



Team PBL Takeaways

"Even with the literal blood, sweat, and tears...I wouldn't change a thing!" - **Belle**

"Cross disciplinary collaboration is the key to success in any team" - **Eithan**

"There is no such thing as small changes" - **Sylwia**



"Anything is possible with some **BS...BrainStorming**" - **Renate**

"Teams that build the best buildings are the best built teams" - **Austin**

"Never do duplicate work" - **Vivian**

"Yeah, that's possible with some brainmerge" - **Vikash**

"The higher the pressure the better the efficiency" - **Michael**

